## GOVERNMENT OF ANDHRA PRADESH **ABSTRACT**

PRED – YSR Kadapa District – Heritage Tourist Circuit- "Providing Infrastructure amenities to Sri.Madvirat Pothuluri Veerbrahmendra Swamy Temple at B.Matham in YSR Kadapa District- Extension of Agreement Time – Permission accorded -Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 1879

**Dated: 21-12-2011**. Read the following:

From the CE,PR, Lr.No.AEE3/DEE1(PR)/ Heritage-Kadapa/B.Mattam/2009,Dt.10.08.2011

\*\*\*\*

## **ORDER:**-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter read above Government after careful examination of the proposal hereby accord post facto Extension of Agreement Time up to 20.09.2011 (292days) without fine and without imposing liquidated damages as the delay is due to non receipt of modified Brick mark plans and Electric plans etc., in respect of the work "Providing Infrastructure amenities to Sri.Madvirat Pothuluri Veerbrahmendra Swamy Temple at B.Matham in YSR Kadapa District.

- 2. The Chief Engineer P.R.Deptt., Hyderabad shall take necessary action accordingly.
- 3. A copy of this order is available on the internet and can be access at the address: **www.ap.gov.in/goir.**

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Chief Engineer (PR), Panchayat Raj Deptt., Hyderabad.

Copy to:

The Superintending Engineer,
Panchayat Raj Deptt., YSR Kadapa District.,
The PS to OSD to Min(PR&RWS).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER